

**ST. MARY'S COLLEGE OF MARYLAND
CAPITAL PROJECTS STATUS REPORT – MILESTONES**

JUNE 2011

Note: **Bold** type indicates completed action

PROJECT	FUNDING SOURCE/ FIRST YEAR (FY)	DESIGN START/ COMPLETE	CONSTRUCTION START/ COMPLETE	COMMENTS
Anne Arundel Hall	STATE 2006/2009	Winter '09 Fall '11	Summer '13 Winter '16	Architectural design is 50% complete.
Maryland Heritage Interpretive Center (HSMC)	STATE/CITY 2007/2009	Winter '09 Fall '11	TBD	Architectural design is 50% complete.
Rt. 5 Traffic Calming	FEDERAL 2005	Spring '11 Spring '12	Summer '12 Fall '12	Design underway.
Storage Building with HSMC	STATE 2009	Fall '09 Winter '11	Winter '11 Spring '11	Construction underway
Woodshop (HSMC)	STATE 2009	Summer '11 Summer '11	Spring '12 Summer '12	Revising the scope to reduce the cost to within budget.
Art Studio & Art Storage Conversion	COLLEGE 2011	Winter '11 Summer '11	Summer '12 Fall '12	Design underway.
Margaret Brent Hall Relocation	COLLEGE 2011	Spring '10 Spring '11	Summer '11 Fall '11	Design underway.
New Music and Auditorium Building	STATE TBD	TBD	TBD	Schedule to be determined based on availability of State funding.