

**ST. MARY'S COLLEGE OF MARYLAND  
CAPITAL PROJECTS STATUS REPORT – MILESTONES**

**SEPTEMBER 2011**

Note: **Bold** type indicates completed action

<b>PROJECT</b>	<b>FUNDING SOURCE/ FIRST YEAR (FY)</b>	<b>DESIGN START/ COMPLETE</b>	<b>CONSTRUCTION START/ COMPLETE</b>	<b>COMMENTS</b>
Anne Arundel Hall	STATE <b>2006/2009</b>	<b>Winter '09</b> Fall '11	Summer '13 Winter '16	Architectural design is 95% complete.
Maryland Heritage Interpretive Center (HSMC)	STATE/CITY <b>2007/2009</b>	<b>Winter '09</b> Fall '11	TBD	Architectural design is 95% complete.
Rt. 5 Traffic Calming	FEDERAL <b>2005</b>	<b>Spring '11</b> Spring '12	Summer '12 Fall '12	Design is in schematic phase.
Storage Building with HSMC	STATE <b>2009</b>	<b>Fall '09</b> <b>Winter '11</b>	<b>Winter '11</b> <b>Fall '11</b>	Punchlist Phase
Woodshop (HSMC)	STATE <b>2009</b>	Summer '11 Summer '11	Spring '12 Summer '12	Revising the scope to reduce the cost to within budget.
Art Studio & Art Storage Conversion	COLLEGE <b>2011</b>	<b>Winter '11</b> Fall '11	Summer '12 Fall '12	Design underway.
Margaret Brent Hall Relocation	COLLEGE <b>2011</b>	<b>Spring '10</b> <b>Spring '11</b>	<b>Summer '11</b> Fall '11	Construction started July 2011.
New Music and Auditorium Building	STATE TBD	TBD	TBD	Schedule to be determined based on availability of State funding.